

PLANT / UNIT

Cracker Unit -- Pipe Rack 4

EQUIPMENT TAG

L-401 Ethylene Transfer Pipeline

DATE OF WORK

05-Sep-2026

VALID FROM

07:00 hrs

VALID TO

17:00 hrs

DESCRIPTION OF WORK

Replace 12 inch spool piece at weld W-441, grind and re-weld.

Contractor: Gujarat Fabrication Services, gang of 4.

SECTION A -- PRECAUTIONS CHECKLIST

A1	Area cleared of combustible material within 15 metres	YES
A2	Floor and drains covered with fire blanket	YES
A3	Adjacent equipment isolated and depressurised	YES
A4	Line drained, purged and proved gas free	YES
A5	Fire extinguisher 9 kg DCP available at work face	YES
A6	Fire watch appointed and briefed	YES
A7	Fire water hose charged and within 20 metres	YES
A8	Welding return lead clamped adjacent to work	YES
A9	Gas detector calibrated within last 30 days	YES
A10	Sewers and open drains within 15 m sealed	N/A
A11	Surrounding area barricaded and signposted	YES
A12	Emergency escape route identified and kept clear	YES

Permit issued subject to gas test results overleaf.

SECTION B -- GAS TEST RECORD

Permit No. HW-2026-0884 Detector: MSA Altair 5X S/N A5X-88214

Last calibration 21-Aug-2026. Calibration valid 30 days.

TIME	O2 %	LEL %	H2S ppm	CO ppm	RESULT	TESTED BY
06:45	20.9	0	0	0	PASS	A. Gupta
09:00	20.8	0	0	2	PASS	A. Gupta
11:00	20.9	0	0	0	PASS	A. Gupta
13:00	20.7	1	0	4	PASS	A. Gupta
15:00	20.9	0	0	1	PASS	A. Gupta

ACCEPTANCE LIMITS

Oxygen must be between 19.5 and 23.5 per cent.

LEL must be below 10 per cent. H2S below 10 ppm.

Carbon monoxide must be below 25 ppm.

SECTION C -- RETEST REQUIREMENT

Retest the atmosphere every 2 hours while hot work continues, and immediately after any break in work exceeding 30 minutes.

Stop work at once if LEL reaches 5 per cent and evacuate to the muster point. Do not resume without a fresh permit.

SECTION D -- AUTHORISATION AND CLOSURE

Permit No. HW-2026-0884

ISSUED BY (Area Authority)

Name: Vikram Singh

Time: 06:50 hrs 05-Sep-2026

Signature

ACCEPTED BY (Performing Authority)

Name: Ashok Yadav

Time: 07:00 hrs 05-Sep-2026

Signature

GAS TESTED BY (Authorised Gas Tester)

Name: Ananya Gupta

Time: 06:45 hrs 05-Sep-2026

Signature

FIRE WATCH

Name: Manoj Desai

Time: 07:00 hrs 05-Sep-2026

Signature

APPROVED BY (Plant Manager)

Name: Rajesh Mehta

Time: 06:55 hrs 05-Sep-2026

Signature

SECTION E -- PERMIT CLOSURE

Work completed: YES

Area inspected and left safe: YES

Fire watch maintained 60 minutes after work ceased: YES

Closed at 16:20 hrs on 05-Sep-2026 by Vikram Singh.

Remarks: No incidents. Spool piece W-441 replaced and radiographed, report RT-2026-0455 refers.